Installation & commissioning checklist

YW-AFS-2026-01 - V1.0 - Effective 8 November 2026

Complete every checkpoint with its evidence reference and both parties' confirmation.

Project / contract reference	
Customer / site location	
Equipment / model / serial number	
Site arrival date / installation mode	

Five commissioning checkpoints

Stage	Confirmation	Evidence	Date	Both parties' signatures
1 · Receipt	No visible damage; correct quantity; nameplate matches contract.	Unpacking photographs		
2 · Pipework	Flushed to clear water; test pressure and hold time meet approved requirements.	Test record / photographs		
3 · Electrical	Correct wiring; reliable earthing; acceptable insulation readings.	Electrical / insulation record		
4 · First run	No leaks; correct rotation; parameters within agreed range.	Parameter log / video		
5 · Acceptance	Design duty achieved; acceptable water quality; controls operating correctly.	Acceptance / water-quality reports		

Outstanding items / responsible party / due date	
Operator training / attendees / record	
Agreed warranty start date / basis	

The normal warranty start is completion and signature of checkpoint 5. Where the signed contract incorporates this policy's condition, a customer-caused acceptance delay exceeding 30 days moves the start to equipment arrival at site. Record the agreed basis above.

Engineer / Yuanwang signature: _____ Customer signature: _____

YUANWANG · Overseas After-Sales Service Policy · V1.0 · 8 November 2026. Retain signed records with the project contract.